



FIELD REPORT #13

PROFESSIONAL SERVICES

2117 State Street, Suite 200
Bettendorf, IA 52722
(563) 445-3501

TO: Mr. John Lindeman
City of Savanna
333 Main Street
Savanna, IL 61078

Date: Week of October 24, 2016

Job #: 00452013

Project: Savanna 2016 Municipal Street Rehabilitation

Location: Savanna, Illinois

Contractor: Brandt Construction, Inc.

Owner: City of Savanna

Present at Site: Scott Duckett, Engineer – MSA

WEEKLY REPORT #13

Work Performed:

Monday

- Brandt Construction on site grading and placing shoulder millings along the north and south areas of Cook Street. I advised to place ditch checks at 50' increments along the south ditch area of Cook Street to Hill Street to prevent erosion of ditch area.
- Brandt placed topsoil and began to seed and fertilize the area along 5th Street starting at Diagonal Street and working north along the hill area.

Tuesday

- Brandt Construction on site placing topsoil, seeding, fertilizing, and placing straw excelsior mat along 5th Street to Murray Street. Placed backfill at the back of guardrail area along the N. 4th Street ramp area.
- Completed placing millings along the shoulder and driveway areas from Cook Street to Diagonal Street today.



FIELD REPORT

Wednesday

- No work performed on site today due to rain.

Thursday

- Brandt Construction on site placing topsoil, seeding, fertilizing, and placing straw excelsior mat along Quincy Street from the N. 4th Street ramp to Diagonal Street. Completed the installation of the straw excelsior mat along N. 5th Street to Quincy Street today as well.
- Brandt had moved most of their material and equipment off site by the end of the day.

Friday

- Brandt not on site today. Project is substantially complete.
- Conducted a walk-thru of the project with DPW Superintendent John Lindeman in order to begin to compile a punch-list of items to be completed.



Issues Encountered:

- N/A

NEXT WEEKS SCHEDULE (Tentative)

- Brandt to return to site to complete specified punch-list items.

Photos: SEE ABOVE AND IN PROJECT FILE.

Page 3
Savanna 2016 Municipal Street Rehabilitation
Weekly Report #13 – Week of October 24, 2016

FIELD REPORT

WRITTEN BY:

MSA PROFESSIONAL SERVICES



Scott Duckett
Construction Engineer

cc: MSA - Nick Wagner
MSA - Jared Fluhr
City of Savanna-Mayor McCombie
FILE: 00452013