



**PROFESSIONAL SERVICES**

2117 State Street, Suite 200  
Bettendorf, IA 52722  
(563) 445-3501

TO: Mr. John Lindeman  
City of Savanna  
333 Main Street  
Savanna, IL 61078

# WEEKLY REPORT #56

**Date:** Week of August 7, 2017

**Job #:** 00452023

**Project:** Savanna WWTF, Main & Bowen Street Lift Stations

**Location:** Savanna, Illinois

**Contractor:** Williams Bros. Construction, Inc.

**Owner:** City of Savanna

**On Site Representative:** Scott Duckett, Field Engineer – MSA

## WEEKLY REPORT #56

### Work Completed Summary:

This week was primarily devoted to the start-up of the Aero-Mod and UV Channel sections of the WWTP. The Aero-Mod factory representative was on site performing a pre start-up punch-list, and was onsite thru start-up of the Aero-Mod system. Williams Bros continued work on the Bowen Street lift station rehabilitation. Placed concrete at the top section of the wet/dry well structure.

Tri City Electric continued to pull wire to the UV control panel, and install lighting at the Aero-Mod tank, and assist with start-up punch list items

G.A. Rich repaired Aero-Mod pre-start up and start-up punch list items. Clint Wiene-MSA-Sr. Project Engineer was onsite throughout the week to assist with start-up of the Aero-Mod and UV Channel systems. Substantial completion of the WWTF project is tentatively scheduled for Wednesday, August 16<sup>th</sup>.



Overall view of the completed Aero-Mod tank



Overall view of the completed Headwork's Room

# WEEKLY REPORT



Overall view of the completed Sludge Press Room.



View of the top section of the Bowen Street lift station with hatches and electrical conduit in place.

### Issues Encountered:

- Progress on Bowen Street lift station demolition and rehabilitation is approximately 1 week behind schedule.

### Next Week's Schedule: (Tentative)

- Complete the bypass pumping, piping, and proposed structural work at the Bowen Street lift station wet/dry well areas?
- Fischer to return to site to resume work on the In-System portion of the sanitary sewer. This will need to be closely coordinated with Williams Bros. start-up schedule at the WWTP.

**Photos: SEE ABOVE AND IN PROJECT FILE.**

**WRITTEN BY:**

**MSA PROFESSIONAL SERVICES**

Page 3  
Savanna WWTF Main & Bowen Street Lift Stations  
Weekly Report #56 – Week of August 7, 2017

# WEEKLY REPORT



Scott Duckett  
Field Construction Engineer

cc: MSA- Client Liaison, Nick Wagner P.E.  
MSA- Asst. Project Manager, Jared Fluhr P.E  
MSA- Sr. Project Engineer, Clint Wiene P.E.  
MSA- Sr. Project Manager, Jason Miller P.E.  
CFPS- Sharon Pepin  
City of Savanna- Sheryl Sipe  
City of Savanna- Mayor Chris Lain  
PROJECT FILE: 00452023